

UT3000 Installation & Startup Checklist

STEPS	YES	NO	N/A
Did you mount the UT3000 in a safe and accessible location?			
Did you install a dedicated 24vac / 40va (<i>minimum</i>) 60va (<i>maximum</i>) transformer for the UT-3000? <i>Always use a dedicated cable also! <u>Do Not</u> use spare wires in the cable that carries Data 1 & 2.</i>			
Did you install <i>any</i> communicating thermostats? <i>Communicating thermostats will automatically configure as Heat/Cool or Heat Pump.</i>			
Did you install any legacy thermostats? <i>The UT3000 default is Heat/Cool type. Select Heat Pump type if you installed Heat Pump thermostats.</i>			
Did you install a separate transformer for the 2 stage outdoor unit? <i>Unnecessary for the Inverter.</i>			
Did you ground the outdoor unit transformer 24vac Common wire/terminal to chassis ground?			
Did you set the Dip Switches in the Air Handler for the Kw rating of the Auxiliary Heat? <i>In some cases, you must also setup Auxiliary Heat in the Air Handler's ComfortNet menu!</i>			
Did you turn OFF the <i>Dip Switches</i> outside? DS1 (Inverter) or TERM (2 stage)			
Did you confirm the BIAS and TERM Dip Switches on the UT3000, are in the OFF Position?			
Did you connect the communicating HVAC <i>system wires</i> to the communicating <i>system terminal block</i> on the UT3000?			
Did you install and wire the <i>Zone Dampers</i> to the UT3000?			
Did you install and wire the <i>Supply Air Sensor</i> to the UT-3000? <i>One sensor per panel if Twinning!</i>			
Did you install a <i>Bypass Damper</i> ? If so, is it setup correctly?			
Did You install a <i>Humidifier, HRV, etc.</i> to the IAQ Relay? If so, is it setup correctly?			

UT3000 Installation & Startup Checklist

STEPS	YES	NO	N/A
Did you double check your wiring?			
Did you power up the UT3000? If not, go ahead and power up! <i>Auto Config takes 3 – 4 minutes!</i>			
Using one of the communicating thermostats, can you access the <i>ComfortNet Menu</i> in the Indoor and Outdoor Units? The password (<i>date code</i>) of each thermostat is listed under <i>Equipment Status</i> .			
Did you “clear” all <i>Diagnostic Faults</i> in both the Indoor and Outdoor units?			
Using one of the communicating thermostats, did you perform the <i>Inverter Start-up Test</i> ? <i>Make sure ALL thermostats are in the OFF position before initiating this test.</i>			
Did you confirm the correct <i>refrigerant charge</i> ?			
Does the <i>UT3000</i> operate the HVAC System correctly?			
Do the Zone Dampers “ <i>open and close</i> ” correctly in each zone?			
Did you adjust the <i>SAS Target set-points and Response Delay</i> to your liking, or did you accept the default set-points?			
Did you adjust the <i>Zone Weight values</i> to your liking, or did you accept the default values?			
Did you set leakage on the largest zone dampers? ACCA Manual Zr allows $\leq 20\%$ leakage (when closed) on all but the smallest zone.			
Did you <i>twin</i> (2) UT3000's together? If so, did you double check your wiring?			
Did you <i>default the zone dampers “closed”</i> on the UT3000 panel “B”?			
Did you leave the <i>Technical Bulletin on-site</i> for future reference, and register the product on the EWC website?			